

VISTA CANYON MULTI-MODAL CENTER - RAIL STATION																									
ID	Task Name	Duration	Start	Finish	2010	2011	2012	2013	2014	2015	2016	2017	2018												
					Qtr 4	tr	Qtr 2	Qtr 3	Qtr 4	tr	Qtr 2	Qtr 3	Qtr 4	tr	Qtr 2	Qtr 3	Qtr 4	tr	Qtr 2	Qtr 3	Qtr 4	tr	Qtr 2	Qtr 3	Qtr 4
1	PLANNING	690 days	Thu 4/1/10	Wed 11/21/12																					
2	Specific Plan	225 days	Mon 5/31/10	Fri 4/8/11																					
3	Public Outreach	260 days	Thu 4/1/10	Wed 3/30/11																					
4	Obtain City Planning Entitlement	0 days	Tue 4/26/11	Tue 4/26/11																					
5	Submit Project for FTIP Program	0 days	Thu 9/1/11	Thu 9/1/11																					
6	SCAG Project Modeling	260 days	Thu 9/1/11	Wed 8/29/12																					
7	Programmed into FTIP	60 days	Thu 8/30/12	Wed 11/21/12																					
8																									
9	ENVIRONMENTAL APPROVALS	1151 days	Mon 2/1/10	Mon 6/30/14																					
10	Env. & Traffic Studies	175 days	Mon 2/1/10	Fri 10/1/10																					
11	Finalize EIR	130 days	Mon 10/4/10	Fri 4/1/11																					
12	CEQA Approval	0 days	Tue 4/26/11	Tue 4/26/11																					
13	Prepare NEPA Categorical Exclusion	85 days	Mon 5/6/13	Fri 8/30/13																					
14	Submit NEPA to FTA	0 days	Tue 9/3/13	Tue 9/3/13																					
15	FTA Review & NEPA Approval	215 days	Tue 9/3/13	Mon 6/30/14																					
16																									
17	ROW	275 days	Mon 2/3/14	Fri 2/20/15																					
18	Execute MOU with Metro	150 days	Mon 2/3/14	Fri 8/29/14																					
19	ROW Easements	125 days	Mon 9/1/14	Fri 2/20/15																					
20																									
21	CONCEPTUAL DESIGN	160 days	Tue 5/24/11	Mon 1/2/12																					
22	Conceptual Design	80 days	Tue 5/24/11	Mon 9/12/11																					
23	Metro/Metrolink Review & Approval	80 days	Tue 9/13/11	Mon 1/2/12																					
24	ENGINEERING & PS&E	550 days	Mon 1/6/14	Fri 2/12/16																					
25	Prepare RFP - Plans, Specs. & Estimates	70 days	Mon 1/6/14	Fri 4/11/14																					
26	Advertise RFP	20 days	Mon 4/14/14	Fri 5/9/14																					
27	Award Design (PS&E)	35 days	Mon 5/12/14	Fri 6/27/14																					
28	PS&E - 35% submittal	85 days	Mon 6/30/14	Fri 10/24/14																					
29	Agency Review	25 days	Mon 10/27/14	Fri 11/28/14																					
30	PS&E - 65% submittal	90 days	Mon 12/1/14	Fri 4/3/15																					
31	Agency review	30 days	Mon 4/6/15	Fri 5/15/15																					
32	PS&E - 95% submittal	90 days	Mon 5/18/15	Fri 9/18/15																					
33	Plan Check	80 days	Mon 9/21/15	Fri 1/8/16																					
34	PS&E - 100% complete	25 days	Mon 1/11/16	Fri 2/12/16																					
35																									
36	OBLIGATE TIGER 2014 FUNDS	80 days	Mon 2/15/16	Fri 6/3/16																					
37																									